**BRUHAT BANGALORE MAHANAGARA PALIKE**

**NAME OF WORK:-Package - 4 includes 4 works of Rs.195.00 lakhs 1).Improvements to roads and drains near Hebbal Shanimahatma temple in Ward No.07, Byatarayanapura. 2).Improvements to roads and drains Amruthalli gramatana pending works and surrounding areas in Ward No.07, Byatarayanapura. 3).Improvements to roads and drains Sanjeevinagara, Byatarayanapura and Kempapura in Ward No.07, Byatarayanapura. 4).Improvements to drains Hoysala Apartment towards Byatararayanapura in Ward No.07, Byatarayanapura**

**Agency:Abhijit A, No.09, Gurushree nilaya, 5th cross, 80feet Road, Padmanabhanagara, Bangalore-560 070**

Measurements Taken On : - 25-3-2019

**MEASUREMENT SHEET - 2nd and Final Bill**

| Chainage | | Description of Item | Unit | No | Length | Breadt | Depth | Quantity | Remark |
|---|---|---|---|---|---|---|---|---|---|
| From | To | | | | (m) | (m) | (m) | | |
| Item no.01 | | Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification and as per the direction of Engineer in charge of the work. | | | | | | | |
| | | Qty Recorded in first Bill (Pg No. | | | | | Cum | 1746.50 | |
| | | Total Executed Qty | | | | | | 1746.50 | |
| | | Modified Tender Qty | | | | | | 1746.50 | |
| | | DPQ Paid in 1st Bill No.One Pg. No. | | | | | | 1746.50 | |
| | | Present Bill Quantity | | | | | | Nil | |

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

AssistantEngineer

Assistant Executive Engineer

Assistant Executive Engineer
Bruhat Bangalore Mahanagara Palike

| Chainage | | Description of Item | Unit | No | Length | Breadt | Depth | Quantity | Remark |
|---|---|---|---|---|---|---|---|---|---|
| From | To | | | | (m) | (m) | (m) | | |
| E1 | | **Providing and fixing 20cm thick pre cast RCC covering slab using reinforced cement concrete M20 mix with stone aggregate 20mm and down size including centering shuttering reinforcement and bar bending machine mixed conrete laid in layer not exceeding 15cm thick well compacted cost of all materials labhour curing complete as per specification and as per the direction of Engineer in charge of the work.** | | | | | | | |
| | | Shanimahatma Temple Front | | | | | | | |
| 0 | 35 | | Sqm | 58 | 2.00 | 0.60 | | 70.00 | |
| 0 | 26 | | Sqm | 43 | 2.80 | 0.60 | | 72.80 | |
| 0 | 17.5 | | Sqm | 29 | 3.00 | 0.60 | | 52.50 | |
| 0 | 34 | | Sqm | 56 | 3.00 | 0.60 | | 102.00 | |
| | | Drain covering slabs | | | | | | | |
| | | Drain from Amruthalli main | | | | | | | |
| 0 | 30 | | Sqm | 50 | 1.80 | 0.6 | | 54.00 | |
| 30 | 60 | | Sqm | 50 | 1.80 | 0.6 | | 54.00 | |
| 60 | 90 | | Sqm | 50 | 1.80 | 0.6 | | 54.00 | |
| 90 | 120 | | Sqm | 50 | 1.80 | 0.6 | | 54.00 | |
| 120 | 150 | | Sqm | 50 | 1.80 | 0.6 | | 54.00 | |
| 150 | 180 | | Sqm | 50 | 1.80 | 0.6 | | 54.00 | |
| 180 | 200 | | Sqm | 33 | 1.80 | 0.6 | | 36.00 | |
| | | **Total Executed Qty** | | | | | | **657.30** | |
| | | **Modified Tender Qty** | | | | | | **0.00** | |
| | | **DPQ Paid in 1st Bill No.One Pg. No.** | | | | | | **657.30** | |
| | | **Present Bill Quantity** | | | | | | **Nil** | |

HUDRAPRASAD CONSULTANTS BANGALORE

Contractor PMC AssistantEngineer Assistant Executive Engineer